

FOOTHILLS/OKOTOKS REGIONAL WATER PROJECT UPDATE

Issue

An update on the Foothills/Okotoks Regional Water Project is provided for information.

Motion Proposed by Administration

That the Foothills/Okotoks Regional Water Project Update for July 5, 2024 be received as information.

Report, Analysis and Financial Implications

Major updates to the Foothills/Okotoks Regional Water Project include:

1. Intake Procurement
 - A contractor has been pre-qualified and has been invited to respond to a Request for Proposal (RFP) to complete design of the Intake, with the option to construct if specific criteria are met after the design process, including price and schedule.
 - The RFP was issued on June 20, 2024 and will close on July 9, 2024. The Town and County will review the submissions.
2. Intake Hydrogeological Investigation
 - The field work at the intake site was complete in May and the detailed technical analysis confirming site suitability is complete.
 - A technical review of the intake options and re-confirmation of the proposed solution is underway by Town and County Administration.
3. Pipeline Field Investigations
 - The confirmatory geotechnical investigation is complete and reporting underway to support design.
 - Topographical survey is complete.
 - Utility locates and survey pickup is nearly complete.
 - Legal survey of ownership boundaries is ongoing through the summer.
4. Design
 - Design of the other components (pipelines, reservoir and pump stations) are progressing on schedule to begin construction in 2025.

Attachment(s)

n/a

Prepared by:
Leah Chmilar
Urban Systems Ltd. Project Manager, Principal
June 28, 2024